



PROJECT STATUS REPORT - CONSTRUCTION

PROJECT: Cadieux Road (Kercheval to Mack)

PERIOD: September 9, 2019 TO: September 15, 2019

REPORT By: Gus Dahoui, P.E.
Spalding DeDecker

Report to: Nick Sizeland/Pete Dame

REPORT Date: September 6, 2019

The east half of Cadieux Road is closed for first phase of construction, and traffic is currently shifted to the west side of the road. One lane is open for south bound traffic only. North bound traffic is detoured.

Concrete curb and gutter, concrete base repairs, and sidewalks/ramps will be completed today for phase I.

Contractor is scheduled to condition the milled surface on Cadieux and Charlevoix in the middle of next week* to be followed with paving the HMA leveling course.

* In order to give the concrete time to cure before conditioning starts