



CONSTRUCTION UPDATE

AUGUST 25, 2017

2017 RESURFACING PROGRAM LAKELAND – WATERLOO TO KERCHEVAL

So far the project is going as planned. Next week we are anticipating the following:

Tuesday	Curb and Gutter placement on east side
Wednesday	Concrete cure
Thursday	Backfilling new curb and forming for drives (east side)
Friday	Continue forming drives (east side) & Remove curb on west side

The contractor plans to begin curb removal on the west side of the street on Friday. **The contractor will be filling the area where the curb is removed at your driveway with stone so that you will have access to your driveways over the holiday weekend.** Please note that this schedule is weather dependent and may need to be updated periodically during this project.

To allow the contractor to complete their work, no parking will be allowed on the street from 7am to 7pm. Residents that do not have access to their driveways may park on the street after 7pm but must have their vehicles off the street by 7am.

The City of Grosse Pointe wishes to apologize in advance of the impending construction for any inconvenience it may cause you and hopes, with your cooperation, to complete the construction in a timely manner.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Pro-Line Asphalt Paving Corporation (586) 752-7730

Engineer: Anderson, Eckstein and Westrick, Inc
Stephen Pangori spangori@aewinc.com (586) 726-1234

Thank You.