



PROJECT STATUS REPORT - CONSTRUCTION

PROJECT: Cadieux Road (Kercheval to Mack)

PERIOD: September 2, 2019 TO: September 8, 2019

REPORT By: Gus Dahoui, P.E.
Spalding DeDecker

Report to: Nick Sizeland/Pete Dame

REPORT Date: August 30, 2019

The east half of Cadieux Road is closed for first phase of construction, and traffic is currently shifted to the west side of the road. One lane is open for south bound traffic only. North bound traffic is detoured.

No work is scheduled on site until Thursday September 5, 2019

Contractor is scheduled to saw cut and remove curb and pavement repair areas and prep for concrete pours on the following day.

Tentatively, Asphalt pavement conditioning is scheduled for the week of the 9th.