



## **CONSTRUCTION UPDATE**

**September 7, 2018**

### **NOTRE DAME RESURFACING KERCHEVAL TO WATERLOO**

This week the contractor was able to complete the last drive approaches (710). If your driveway was poured this week, please do not remove the cones or caution tape and drive on it until the cones or caution tape is removed by the contractor. We are anticipating that the new driveways will be cured enough to open by next Monday or Tuesday.

Next week they plan on placing the crosswalks and stop bars. We are uncertain as to what additional work will be done on your street next week due to the fact that Florence Cement Company is one of the contractors that is impacted by the labor dispute with the operators union. The City of Grosse Pointe has denied the contractors request for additional time and/or compensation on the project as a result of this dispute, notified them that they are now subject to liquidated damages and demanded that they make whatever accommodations are necessary to continue work on this project and complete it in a timely manner.

The City of Grosse Pointe wishes to apologize for any inconvenience it may cause you and hopes, with your cooperation, to complete the construction in a timely manner.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Florence Cement Company, Inc. (586) 997-2666

Engineer: Anderson, Eckstein and Westrick, Inc  
Stephen Pangori [spangori@awinc.com](mailto:spangori@awinc.com) (586) 726-1234

Thank You.