



CONSTRUCTION UPDATE

October 19, 2018

CHARLEVOIX RESURFACING NEFF TO FISHER

Today the contractor is finishing up some surface adjustments and preparations for the placement of the final asphalt surface that will take place next week.

The final lift of asphalt is currently scheduled to be placed on Monday October 22nd and Tuesday the 23rd. The placement of the topsoil and sod is scheduled to be completed as soon as the final lift of asphalt is complete.

Please do not put your leaves on the Charlevoix side of your house. Please put them on the street that your address is on.

The City of Grosse Pointe wishes to apologize for any inconvenience it may cause you.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Florence Cement Company, Inc. (586) 997-2666

Engineer: Anderson, Eckstein and Westrick, Inc
Stephen Pangori spangori@awinc.com (586) 726-1234

Thank You.