



CONSTRUCTION UPDATE

July 16, 2019

2019 RESURFACING PROGRAM MAUMEE AVENUE - CADIEUX TO ST. CLAIR AND NEFF TO FISHER LINCOLN ROAD – JEFFERSON TO 400' NORTH OF MAUMEE

As a recap, work on this project started on June 10th with repairs to the storm sewers on both Maumee and Lincoln which took until June 14th. On June 17th, HMC, LLC began work on the sidewalk ramps on Maumee at the intersections of Neff, Rivard and Washington. This work was completed on June 21st. Also during the week of June 17th, all of the manholes on Maumee and Lincoln were lowered. The curbs were milled off on June 21st and June 22nd and the driveway approaches were removed on June 26th and 27th. The catch basins were all adjusted to grade from June 28th to July 3rd. Work was suspended for the July 4th weekend with the intent to start the concrete work on Monday July 8th.

Due to a scheduling conflict, Florence's concrete subcontractor started last Friday, instead of July 8th as the last update noted. The concrete subcontractor began forming last week Friday and pouring the new curb caps, starting on the Lincoln segment of this project. They will finish working on Lincoln and then move to Maumee for the concrete work. The contractor has estimated that the curb capping on Lincoln and Maumee will be completed by the end of the week unless rain or hot temperatures prohibit them from pouring concrete. Once the curb capping is completed, they will begin forming and pouring back the drive approaches. This work is anticipated to take approximately 2 weeks to complete.

Please also note that some delay has also occurred since the onset of this project as a result of DTE and their contractors working on Maumee unexpectedly despite plans and discussion otherwise.

The following is an updated schedule for the remainder of the project:

Install new curb caps	July 12 th thru July 15 th
Prepare grade for new drives	July 22 nd thru July 23 rd
Install concrete drives	July 24 th thru August 2 nd
Mill off existing Asphalt	August 5 th thru August 6 th
Base Repairs	August 7 th
Backfill new curbs	August 8 th thru August 21 st
Adjust Manhole covers	August 22 nd thru August 29 th
Place new asphalt surface	August 30 thru September 5 th
Restoration	September 5 th thru September 19 th

The City of Grosse Pointe wishes to apologize for any inconvenience it may cause you and hopes, with your cooperation, to complete the construction in a timely manner.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Florence Cement Company, Inc. (586) 997-2666

Engineer: Anderson, Eckstein and Westrick, Inc
Stephen Pangori spangori@awinc.com (586) 726-1234

IF YOU WOULD LIKE TO RECEIVE THESE REGULAR PROJECT UPDATES BY EMAIL, PLEASE SEND AN EMAIL TO CITY@GROSSEPOINTECITY.ORG WITH A REQUEST TO BE ADDED. These updates, along with other City capital improvement updates, are also posted on the City website under Public Services Department, Public Improvements.

Thank You.