



CONSTRUCTION UPDATE
SEPTEMBER 1, 2017

2017 RESURFACING PROGRAM
LAKELAND – WATERLOO TO KERCHEVAL

The rain early this week delayed work on your street for a couple days. The new curb and gutter on the east side of the street was completed yesterday and the concrete is now curing. Next week we are anticipating the following:

Tuesday/Wednesday	Backfilling new curb and prepping drive approaches
Thursday	Forming and Pouring drive approaches on east side
Friday	Finish pouring drives on east side if needed
Saturday	Remove curb on west side

We are anticipating that the new concrete drive approaches will need between 4 to 7 days of cure time before they are strong enough to drive on. We will be monitoring the strength each day and plan to open the driveways as soon as they are safe to drive on. Please do not drive on your new drive approach until the tape and/or barricades in front of your driveway are removed.

Please note that this schedule is weather dependent and may need to be updated periodically during this project.

To allow the contractor to complete their work, no parking will be allowed on the street from 7am to 7pm. Residents that do not have access to their driveways may park on the street after 7pm but must have their vehicles off the street by 7am.

The City of Grosse Pointe wishes to apologize in advance of the impending construction for any inconvenience it may cause you and hopes, with your cooperation, to complete the construction in a timely manner.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Pro-Line Asphalt Paving Corporation (586) 752-7730

Engineer: Anderson, Eckstein and Westrick, Inc
Stephen Pangori spangori@aeuinc.com (586) 726-1234

Thank You.