



CONSTRUCTION UPDATE
OCTOBER 27, 2017

2017 RESURFACING PROGRAM
WASHINGTON – CHALFONTE TO MACK
LAKELAND – KERCHEVAL TO WATERLOO
LAKELAND – JEFFERSON TO END

Unfortunately due to the rain at the beginning of the week, the contractor was unable to complete any of the work that was anticipated for this week. The contractor does plan on completing some additional base repairs on Lakeland just south of Jefferson tomorrow. Next week, starting Monday, the contractor will be cutting out the disturbed areas, placing topsoil and sod on Lakeland from Jefferson to the end. They anticipate finishing the placement of the sod on Wednesday weather depending. The placement of the final layer of asphalt on Washington and Lakeland from Kercheval to Waterloo is scheduled for Monday. The final layer of asphalt on Lakeland south of Jefferson is scheduled for late next week or the first part of the following week to allow the restoration work be get completed.

Please note that this schedule is weather dependent and may need to be updated periodically during this project. To allow the contractor to complete their work, no parking will be allowed on the street from 7am to 7pm on the days that the contractor is working. Residents that do not have access to their driveways may park on the street after 7pm but must have their vehicles off the street by 7am.

The City of Grosse Pointe wishes to apologize for any inconvenience this project may cause you and hopes, with your cooperation, to complete the construction in a timely manner.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Pro-Line Asphalt Paving Corporation (586) 752-7730

Engineer: Anderson, Eckstein and Westrick, Inc
Stephen Pangori spangori@awinc.com (586) 726-1234

Thank You.