



## **CONSTRUCTION UPDATE**

**SEPTEMBER 15, 2017**

### **2017 WATER MAIN UPGRADE PROJECT**

**WASHINGTON ROAD – CHALFONTE AVENUE TO WATERLOO STREET  
WASHINGTON ROAD – ST. PAUL AVENUE TO MAUMEE AVENUE  
MAUMEE AVENUE – WASHINGTON ROAD TO ROOSEVELT PLACE**

As of this week, all of the water main and service work has been completed on your street and the contractor is continuing to work on concrete replacement and lawn restoration. A summary of what is planned for next week by block is as follows:

**Washington(Chalfonte to Goethe)** – All concrete work is complete with the exception of 816. The contractor plans to complete the sidewalk replacement at 816 next week.

**Washington (Goethe to Charlevoix)** - All concrete work is complete with the exception of 739. The contractor plans to complete the sidewalk replacement at 739 next week.

**Washington (Charlevoix to Waterloo)** – The contractor plans to get about 50% of the concrete work on this block poured today. The remainder of the concrete is planned to be poured next week.

**Washington (St. Paul to Maumee)** – The contractor anticipates starting the concrete replacement on this block toward the end of next week.

**Maumee (Washington to Roosevelt)** - The contractor anticipates starting the concrete replacement on this block toward the end of next week.

If part of your driveway was removed or damaged by construction, it will be replaced. Please do not drive on your new drive approach until the tape and/or barricades in front of your driveway are removed. We are anticipating that the new concrete drive approaches will need between 4 to 7 days of cure time before they are strong enough to drive on. We will be monitoring the strength each day and plan to open the driveways as soon as they are safe to drive on.

The contractor will also have a crew repairing damaged sprinkler lines and cutting out the lawn areas and placing topsoil. The sod is not planned to be placed until all of the disturbed area have been prepped and topsoiled. We are anticipating that the sod will be placed toward the end of this month.

The City of Grosse Pointe wishes to apologize for any inconvenience this project may have caused you and hopes, with your cooperation, to complete the remainder of the project in a timely manner. If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Bricco Excavating Company, LLC (248) 547-6963

Engineer: Anderson, Eckstein and Westrick, Inc  
Stephen Pangori (586) 726-1234

Thank You.