



CONSTRUCTION UPDATE
SEPTEMBER 22, 2017

2017 RESURFACING PROGRAM
WASHINGTON – CHALFONTE TO MACK
LAKELAND – KERCHEVAL TO WATERLOO
LAKELAND – JEFFERSON TO END
RIVARD – GOETHE TO 866 RIVARD

The contractor completed the installation of all the drive approaches this week and they are now curing. Next week we are anticipating the following:

Monday	No work
Tuesday	Mill existing asphalt on Washington
Wednesday	Mill existing asphalt on Lakeland from Kercheval to Washington and on Rivard
Thursday	Mill existing asphalt on Lakeland from Jefferson to End
Friday	Begin base conditioning work on Washington

For those of you that just had your drive approaches poured this week, we are anticipating that they will need between 4 to 7 days of cure time before they are strong enough to drive on. We will be monitoring the strength each day and plan to open the driveways as soon as they are safe to drive on. **Please do not drive on your new drive approach until the tape and/or barricades in front of your driveway are removed.**

Please note that this schedule is weather dependent and may need to be updated periodically during this project. To allow the contractor to complete their work, no parking will be allowed on the street from 7am to 7pm. Residents that do not have access to their driveways may park on the street after 7pm but must have their vehicles off the street by 7am.

The City of Grosse Pointe wishes to apologize for any inconvenience this project may cause you and hopes, with your cooperation, to complete the construction in a timely manner.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor: Pro-Line Asphalt Paving Corporation (586) 752-7730

Engineer: Anderson, Eckstein and Westrick, Inc
Stephen Pangori spangori@awinc.com (586) 726-1234

Thank You.