CONSTRUCTION UPDATE
OCTOBER 6, 2017

2017 RESURFACING PROGRAM
WASHINGTON – CHALFONTE TO MACK
LAKELAND – KERCHEVAL TO WATERLOO
LAKELAND – JEFFERSON TO END

The contractor completed placing the first lift of asphalt this week on all streets except for the north end of Lakeland south of Jefferson due to the need for additional base repairs on that area. Next week we are anticipating the following:

Lakeland – Jefferson to end	Monday the contactor plans on removing the failed pavement at the north end of the street, excavating and placing 12" of stone base. Placement of the asphalt in this area will occur at a later date when the final lift of asphalt is placed. We are also anticipating that the restoration work will begin next week.
Washington – Chalfonte to Mack	Restoration
Lakeland - Kercheval to Waterloo	Restoration

The restoration will include; sprinkler system repairs, topsoil, and placement of sod.

Please note that this schedule is weather dependent and may need to be updated periodically during this project. To allow the contractor to complete their work, no parking will be allowed on the street from 7am to 7pm. Residents that do not have access to their driveways may park on the street after 7pm but must have their vehicles off the street by 7am.

The City of Grosse Pointe wishes to apologize for any inconvenience this project may cause you and hopes, with your cooperation, to complete the construction in a timely manner.

If you have any questions or concerns, please feel free to contact any of the following:

Contractor:	Pro-Line Asphalt Paving Corporation		(586) 752-7730
Engineer:	Anderson, Eckstein and Westrick, Inc		
	Stephen Pangori	spangori@aewinc.com	(586) 726-1234

Thank You.